

序号	报告编号	发布日期	结论	影像资料
89	GX-B1313/21-2-23036~23037	2023. 3. 20	本次共检电力变压器2台，2台所检项目合格。	
90	GX-B1313/21-2-23038~23040	2023. 3. 20	本次共检电力变压器3台，3台所检项目合格。	
91	GX-B1313/21-2-23026~23035	2023. 3. 20	本次共检电力变压器10台，10台所检项目合格。	

95	GX-B1308/21-2-23001	2023. 3. 10	所检项目合格	
96	GX-B1499/21-2-23001	2023. 3. 10	所检项目合格	
97	GX-B1499/21-2-23002	2023. 3. 10	所检项目合格	

98	GX-B1499/21-2-23003	2023. 3. 10	所检项目合格	
99	GX-B1499/21-2-23004	2023. 3. 10	所检项目合格	
100	GX-B1499/21-2-23011	2023. 3. 10	除吨水百米电耗超限外，其余所检项目合格	

101	GX-B1499/21-2-23012	2023. 3. 10	除吨水百米电耗超限外，其余所检项目合格	
102	GX-B1352/21-2-23047~23076	2023. 3. 20	本次共检矿用防爆低压交流真空馈电开关30台, 30台所检项目合格。	
103	GX-B1352/21-2-23077~23097	2023. 3. 20	本次共检矿用防爆低压交流真空馈电开关21台, 21台所检项目合格。	

104	GX-B1352/21-2-23098~23120	2023. 3. 20	本次共检矿用防爆低压交流真空馈电开关23台, 23台所检项目合格。		
105	GX-B1352/21-2-23121~23133	2023. 3. 20	本次共检矿用防爆低压交流真空馈电开关13台, 13台所检项目合格。		
106	GX-B1598/21-2-23005	2023. 3. 17	实测钢丝绳有效截面积损失百分比最大为1.65%, 小于5%为正常。		

107	GX-B1598/21-2-23006	2023. 3. 17	<p>实测钢丝绳有效截面积损失百分比最大为0.92%，小于5%为正常。</p> <p>。</p>	
108	GX-B1598/21-2-23007	2023. 3. 17	<p>实测钢丝绳有效截面积损失百分比最大为1.25%，小于5%为正常。</p> <p>。</p>	
109	GX-B1598/21-2-23008	2023. 3. 17	<p>实测钢丝绳有效截面积损失百分比最大为0.73%，小于5%为正常。</p> <p>。</p>	





