

序号	报告编号	发布日期	结论	影像资料
6	GX-B1594/21-9-23008	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	
7	GX-B1594/21-9-23009	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	

8	GX-B1594/21-9-23010	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	
9	GX-B1594/21-9-23011	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	

10	GX-B1341/21-9-23037	4.13	综合判定：合格		 A photograph showing two workers in a dark tunnel. One worker is on the left, and another is on the right, both wearing hard hats and work clothes. They are working on a large, circular wire mesh structure that is being installed or inspected. The tunnel walls are rough and rocky. A timestamp '2023.3.11' is visible in the bottom right corner of the photo.	
11	GX-B1341/21-9-23038	4.13	综合判定：合格		 A photograph showing two workers in a dark tunnel. They are wearing hard hats and high-visibility vests. One worker is holding a bright light, illuminating a structure or equipment. The tunnel walls are dark and rocky. A timestamp '2023.3.11' is visible in the bottom right corner of the photo.	

12	GX-B1343/21-9-23006	4.13	<p>1. 矿井总风量：2321.5m³/min；</p> <p>2. 主通风机风量：2418.9m³/min；</p> <p>3. 矿井有效风量：1601.9m³/min；</p> <p>4. 矿井有效风量率：66.2%；</p> <p>5. 机站风量：西斜井风机1133.1m³/min；东斜井风机1285.8m³/min；</p> <p>6. 机站风压：西斜井风机842Pa，东斜井风机677Pa；</p> <p>7. 矿井通风阻力：西斜井系统820.4Pa，东斜井系统647.1Pa。</p>	 <p>2023.3.11</p>
13	GX-B1347/21-9-23007	4.13	<p>1. 风量（风速）合格率：100%，大于65%，合格；</p> <p>2. 风质合格率：100%，大于90%，合格；</p> <p>3. 作业环境空气质量合格率：100%，大于60%，合格；</p> <p>4. 矿井有效风量率66.2%，大于60%，合格；</p> <p>5. 风机全压效率为70.4%，大于70%，合格；</p> <p>6. 风量供需比1.63，符合$1.32 \leq \beta \leq 1.67$要求，合格；</p> <p>7. 综合指标88.1%，大于72%，合格。</p>	 <p>2023.3.11</p>

14	GX-B1594/21-9-23008	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	 A photograph showing two workers in blue uniforms and hard hats standing in a tunnel. They are positioned next to a large, white, cylindrical object, likely a fan or part of the ventilation system. The tunnel walls are dark and rocky, and there are some cables and pipes visible in the background. A date stamp '2023-03-07' is visible in the bottom right corner of the image.
15	GX-B1594/21-9-23009	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	 A photograph showing two workers in blue uniforms and hard hats standing in a tunnel. They are positioned next to a green cylindrical object, likely a fan or part of the ventilation system. The tunnel walls are dark and rocky, and there are some cables and pipes visible in the background. A date stamp '2023-03-07' is visible in the bottom right corner of the image.

16	GX-B1594/21-9-23010	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	 A photograph showing a large, green, cylindrical local fan in a dark tunnel. Two workers in blue uniforms and hard hats are standing next to the fan. The date '2023-03-07' is visible in the bottom right corner of the image.
17	GX-B1594/21-9-23011	2023年4月13日	该局部通风机共检5项，除流量、全压不判定外，其他所检项目均合格。	 A photograph showing a large, green, cylindrical local fan in a dark tunnel. Two workers in blue uniforms and hard hats are standing next to the fan. The date '2023-03-07' is visible in the bottom right corner of the image.