

序号	报告编号	发布日期	结论	影像资料
3	GX-B1342/21-8-24006	2024. 9. 6	1.矿井总进风量： 13995.7m <sup>3</sup> /min; 2.矿井总回风量： 14064.5m <sup>3</sup> /min; 3.全系统计算阻力值：大路塬回风斜井通风系统1219.5Pa，朴牛圪塔回风斜井通风系统1659.6Pa; 4.全系统测定阻力值：大路塬回风斜井通风系统1164.3Pa，朴牛圪塔回风斜井通风系统1663.0Pa; 5.矿井综合等积孔：7.37m <sup>2</sup> 。	
4	GX-B1340/23-8-24046	2024. 9. 12	1#在用主要通风机系统合格。	

5	GX-B1346/21-8-24005	2024. 9. 14	低瓦斯矿井	
---	---------------------	-------------	-------	---